County	SR	Begin Segment	Begin Offset	End Segment	End Offset	Length (feet)	Segment Miles	Lane Miles	BPN	Treatment Network	Section	AADT	ADTT	IRI	Segment Side	Last Year Resurfaced/Micro-surfaced	Proposed Next FY Resurfacing/Microsurfacing	Resurfacing Activity Number	Planned Miles	MPMS number if currently planned	Comments	Priority	Class
50 (Example)	0034	0060	0000	0110	1968	12927	2.4	4.90	3	H	3	11538				2002	2024	Mill/Resurface	2.45	34-060	This section needs separated from 34-060 (majority of 34-060 warrants a micro instead of resurfacing) Separated project needs advanced forward to 2024 LET	1	
Lebanon	422	300	0	394	1100	27189	5.2	13.47	2	H	3	16336	7	Excellent/Fair		1993		Mill/Resurface, Concrete repair	5.2	97271	This area is 3 and 4 lane with major especially along fog line. Currently A409 propose change to TIP.	1	TIP
Lebanon	72	220	2750	280	3634	22863	4.3	8.2	2	H	2	7542	9	Good/Fair		2005	N/A	N/A	4.3		Include the 22 ramps in this project SR8004	2	A409
Lebanon	2008	14	0	30	600	3959	0.7	1.4	3	H	3	2412	5	Poor		1991	N/A	N/A	0.7		Pipes are old with many unknowns. Some parallel? Lots of utilities	3	A409
Lebanon	2001	10	0	90	1012	18032	3.4	6.8	1	H	1	5880	6	Good/Excellent		2006	N/A	Mill/Resurface	3.4		Night work due to traffic concerns	4	TIP
Lebanon	1002	10	0	20	1897	4051	0.8	1.5	3	H	3	3450	3	Fair		1996	N/A	Mill/Resurface	0.8		1002, 1004, and 1011 together. Pipes are old and lots of utilities to work around.	5	A409
Lebanon	1004	10	0	20	2833	5859	1.1	2.2	4	H	3	1875	5	Good/Fair		2008	N/A	Mill/Resurface	1.1		1002, 1004, and 1011 together. Pipes are old and lots of utilities to work around.	5	A409
Lebanon	1011	20	250	30	250	2782	0.5	1.1	3,4	H	3	4008	11	Fair/Excellent		2009	N/A	Mill/Resurface	0.5		1002, 1004, and 1011 together. Pipes are old and lots of utilities to work around.	5	A409
Lebanon	2019	10	0	130	3176	24509	4.6	9.3	3	H	1	4002	8	Good/Fair		2004	N/A	N/A	4.6		Main Street getting rough; several pipes. May need split	6	A409